

02-5-4902

# OPERATIONS PERMIT

Name: (owner) PALM HARBOR HOMES INC  New Installation  Septic Tank  
 Property Location: SR# 2035 STOCKYARD RD  Repairs  Nitrification Line  
 Subdivision STOCKYARD EST Lot # 60  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: HAROLD STRICKLAND Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 6 exact length of each ditch 70 ft. width of ditches 3 ft. depth of ditches 18-24 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 19511

Date: 7/8/02  
 Inspected by: [Signature]  
 Environmental Health Specialist

\* DO NOT TALK OR DRIVE ON SYSTEM  
 \* WATER LINE MUST BE 10' FROM SYSTEM

