

OPERATIONS PERMIT

02-54969

Name: (owner) Pine Grove Dev. New Installation Septic Tank
 Property Location: SR# NC 24/27 Repairs Nitrification Line
 Subdivision WOOD Bridge Lot # 6
 TAX ID# _____ Quadrant # _____
 Contractor: T. BROWN Registration # _____
 Basement with Plumbing: Garage: Lines, Tanks, & Pumps OK
 Water Supply: Well Public Community 9-18-02 for water
 Distance From Well: 55 ft. Needs Alarm / Alarm Box checked

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to Conventional
 Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons
 Subsurface Drainage Field No. of 1 exact length 240 width of 3 depth of 18 1/4
 ditches _____ of each ditch _____ ft. ditches _____ ft. ditches _____ in.
 French Drain: _____ Linear feet

Date: 9-25-02

PERMIT NO. 19472

Inspected by: J. L. [Signature]
Environmental Health Specialist

