

# OPERATIONS PERMIT

0055016

Name: (owner) David Davenport  New Installation  Septic Tank  
 Property Location: SR# NC 210  Repairs  Nitrification Line  
 Subdivision \_\_\_\_\_ Lot # \_\_\_\_\_  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: J. Faircloth Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 01 exact length 120 width of 3 depth of 18 1/2 in.  
 of each ditch 000 ft. ditches 3 ft. ditches 18 1/2 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 19530 Date: 7-31-02  
 Inspected by: [Signature]  
 Environmental Health Specialist

