

HTE # 06-5-15404

# OPERATIONS PERMIT

Name: (owner) Michael Bonden  New Installation  Septic Tank  Repair

Property Location: SR# 1419 Avery Spence  Nitrification Line  Expansion

Subdivision Judy's Acre Lot # 1c Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: T+S DENNING FARMS Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 25% REDUCTION SYSTEM

Size of tank: Septic Tank: 1200 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 90 ft. width of ditches 3 ft. depth of ditches 24 in.

French Drain Required: - Linear feet Date: 9-12-06

PERMIT NO. 23117

Inspected by: James C. Mahanfer

