

HTE 03-5-7406

# OPERATIONS PERMIT

Name: (owner) Leslie F Page

New Installation  Septic Tank

Property Location: SR# 1400 Ashby

Repairs  Nitrification Line

Subdivision Dollar Mill Rd Sub

Lot # D+7

Tax ID # \_\_\_\_\_

Quadrant # \_\_\_\_\_

Contractor: LONNIE PENCELO

Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to CHAMBER 25% reduction

Size of tank: Septic Tank: 1200 gallons Pump Tank: 1200 gallons

Subsurface Drainage Field No. of ditches 8 exact length of each ditch 56 ft. width of ditches 3 ft. depth of ditches 18-20 in.

French Drain Required: - Linear feet

Date: 1-22-04

Inspected by: James E Mandel  
Environmental Health Specialist

PERMIT NO. 19346

