

# OPERATIONS PERMIT

Name: (owner) MOORE Homes  New Installation  Septic Tank  
 Property Location: SR# NC 27  Repairs  Nitrification Line  
 Subdivision Clearview Lot # 13  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ray Moore Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 460 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 04-08-04  
 Inspected by: Joe WARS  
 Environmental Health Specialist

PERMIT NO. 20271

