

03-5-7865

OPERATIONS PERMIT

Name: (owner) MOORE HOMES New Installation Septic Tank
 Property Location: SR# 1260 BAYLES RD Repairs Nitrification Line
 Subdivision RAVEN ROCK RUN Lot # 6
 TAX ID# _____ Quadrant # _____
 Contractor: LARRY SHARPE Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other TIRE CHIPS

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain: _____ Linear feet

Date: 4/27/04

PERMIT NO. 20234

Inspected by: [Signature]
Environmental Health Specialist

