

HTE 05-500 11134

16635

# OPERATIONS PERMIT

Name: (owner) Factory Housing Outlet  New Installation  Septic Tank  
 Property Location: SR# 1204  Repairs  Nitrification Line  
 Subdivision Morley Farms Lot # 8  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Elis Faircloth Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:  *SYSTEM STARTED TOO FAR up the hill but p.t.s were ~~done~~ dug & will be OK as is*  
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1200 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 480 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 3-31-05

PERMIT NO. 21540

Inspected by: Jon W. A. R.  
Environmental Health Specialist

