

HTE # 05-5-11148

17530

# OPERATIONS PERMIT

Name: (owner) Choo Choo Homes  New Installation  Septic Tank  Repair

Property Location: SR# 2030  Nitrification Line  Expansion

Subdivision Country View Estate Lot # 4 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: Harold Carter Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

### Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 20 inch 4 I.P. Inlet

Size of tank: Septic Tank: 1250 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field	No. of ditches <u>6</u>	exact length of each ditch <u>60</u> ft.	width of ditches <u>3</u> ft.	depth of ditches <u>34</u> in.
------------------------------	----------------------------	---	----------------------------------	-----------------------------------

French Drain Required: \_\_\_\_\_ Linear feet

Date: 3/30/2005

PERMIT NO. 21662

Inspected by: [Signature]

