

HTE # 05-5-12676

# OPERATIONS PERMIT

Name: (owner) Palm Harbor Homes  New Installation  Septic Tank  Repair

Property Location: SR# 1435 Tripp Rd.  Nitrification Line  Expansion  
Subdivision LCT Lot # \_\_\_\_\_ Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: \_\_\_\_\_ Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: \_\_\_\_\_ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to Convent. and w/ Manitec Distribution

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 120 ft. width of ditches 3 ft. depth of ditches 24-18 in.

French Drain Required: - Linear feet Date: 11-22-05

PERMIT NO. 22179 Inspected by: James E. Marshall

- \* Needs pipe b/w tanks checked
- \* Needs supply line, manitec, pump & alarm checked
- \* Tanks & Lines OK  
BM 10/28/2005

