

# OPERATIONS PERMIT

Name: (owner) Cornelius Taylor  New Installation  Septic Tank  
 Property Location: SR# 2039  Repairs  Nitrification Line  
 Subdivision Carroll Lot # 4  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ottis Strickland Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field: No. of ditches 2 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-20 in.  
 French Drain: \_\_\_\_\_ Linear feet

Date: 5/1/2001  
 Inspected by: Raymond M. Swain, R.S.  
 Environmental Health Specialist

PERMIT NO. 17954

