



Harnett
COUNTY



Emergency Services Department

www.harnett.org

200 N. 13th Street
Suite 19
Erwin, NC 28339

Mailing Address:
PO Box 370
Lillington, NC 27546

ph: 910-893-7580
fax: 910-893-5025

Plan Review, Inspection and Permit Fees

Application Number 08 -- 50020121

\$100.00	_____	Explosive Materials (90 Days)
\$ 35.00	_____	Explosive Materials (48 Hrs)
\$ 25.00	_____	Fireworks Public Display
\$ 20.00	<u>1</u>	Final Inspection
\$ 25.00	_____	Fire Alarm Testing
\$ 25.00	_____	Fixed Fire Suppression
\$ 10.00	_____	Insecticide Fog/Fumigation
\$ 50.00	_____	Testing of Pipes/UST/AGST
\$ 50.00	_____	Plans up to 5000 ft ²
\$100.00	<u>1</u>	Plans 5001 ft ² to 10,000 ft ²
\$150.00	_____	Plans 10,001 ft ² to 25,000 ft ²
\$250.00	_____	Plans 25,001 ft ² and over
\$ 25.00	_____	Sprinkler Certification Test
\$ 25.00	_____	Standpipe Testing
\$ 25.00	_____	Special Assembly
\$ 10.00	_____	Temporary Kiosks/Displays
\$ 10.00	_____	Tents greater than 700 ft ²
\$ 50.00	_____	Tank Installation (charge for each tank)
\$ 50.00	_____	Tank Removal (charge for each tank)

\$ 120.⁰⁰/₀₀ Total

Mike [Signature]
Code Enforcement Official

6/17/08
Date



June 17, 2008

Lee Revis
812 E. Cardinal Drive
Fuquay Varina, NC 27526

Engineered Control Solutions
220 Jarco Drive.
Fuquay Varina, NC 27526

Application Number 08-50020121

Mr. Revis,

Thank you for submitting the plans for the office building. The plans have been carefully reviewed by a qualified code enforcement official to examine for full compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

- **906.1 Fire Extinguishers**
 - Fire extinguishers shall be placed in approved locations as drawn by the code enforcement official on the approved plans.
 - The fire extinguishers provided shall have a minimum rating of 2A:10BC and shall not be installed higher than 5 feet above the finished floor

- **506.1 Knox Box**
 - A secure key box shall be installed on the new building that houses all keys to all the doors within the building in which the fire department would need access to in the event of an emergency
 - Box to be placed on the front of the building where the fire department would access and to be mounted no higher than 5'
 - Knox Box order form is included with this letter.
 - Each exterior door must have a small red Knox sticker. Stickers are on the order form.

- **505.1 Physical Address**
 - The physical address of the building shall be posted in a conspicuous place so that it can be seen on approach from the road, access road, and/or parking lot.
 - The numbers used to make up the physical address shall be at least 5 inches in height.

- **503.1.1 Fire Department Access**
 - The fire department access shall extend to within 150 feet of all portions of the facility.
 - The fire department access road shall be of an unobstructed width of not less than 20 feet and shall have an unobstructed vertical clearance of not less than 13 feet 6 inches.

- **907.12 Duct Detectors**
 - Duct Detectors shall be mounted as shown on the plans.
 - In occupancies not required to be equipped with a fire alarm system, actuation of a smoke detector shall activate a visible and an audible signal in an approved location.

Thank you again for submitting the plans for the office building. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office.

Again, thank you and we look forward to working with you during the construction period!

Sincerely,



Michael L. Martin
Deputy Fire Marshal





Harnett
COUNTY
 NORTH CAROLINA



Emergency Services Department

www.harnett.org

200 N. 13th Street
 Suite 19
 Erwin, NC 28339

Mailing Address:
 PO Box 370
 Lillington, NC 27546

ph: 910-893-7580
 fax: 910-893-5025

Y3

Fire Marshal Division

APPLICATION FOR PLAN REVIEW

APPLICATION NUMBER: 08-50020121

TODAY'S DATE: 6/4/08 **RECEIVED BY:** [Signature]

SUBMITTED BY: JWR Ventures, LLC

NAME OF PROJECT: Engineered Control Solutions

PHYSICAL ADDRESS: 220 Jarco Dr.

Fuquay Varina NC 27526

PHONE NUMBER: 919-818-7852 **EXT.** _____

CONTACT PERSON: Lee Revis

MAILING ADDRESS: 812 E. Cardinal Dr.

Fuquay Varina NC 27526

PHONE NUMBER: 919-567-0706 **EXT.** _____

CONTRACTOR'S NAME: Lee Revis

MAILING ADDRESS: 812 E. Cardinal Dr.

Fuquay Varina NC 27526

PHONE NUMBER: 919-567-0706 **EXT.** _____

818-7852

*** NOTICE***

PLEASE ALLOW 7 TO 10 WORKINGS DAYS FOR PLANS TO BE REVIEWED.





Fire Marshal Division

APPLICATION FOR PLAN REVIEW

APPLICATION NUMBER: 08-50020121

TODAY'S DATE: 6/4/08 RECEIVED BY: [Signature]

SUBMITTED BY: JWR Ventures, LLC

NAME OF PROJECT: Engineered Control Solutions

PHYSICAL ADDRESS: 220 Jarco Dr.

Fuquay Varina NC 27526

PHONE NUMBER: 919-818-7852 EXT. _____

CONTACT PERSON: Lee Revis

MAILING ADDRESS: 812 E. Cardinal Dr.

Fuquay Varina NC 27526

PHONE NUMBER: 919-567-0706 EXT. _____

CONTRACTOR'S NAME: Lee Revis

MAILING ADDRESS: 812 E. Cardinal Dr.

Fuquay Varina NC 27526

PHONE NUMBER: 919-567-0706 EXT. _____

818-7852

*** NOTICE***

PLEASE ALLOW 7 TO 10 WORKING DAYS FOR PLANS TO BE REVIEWED.