

04-5-8820

OPERATIONS PERMIT

Name: (owner) KELLEY JENKINS New Installation Septic Tank
 Property Location: SR# 1703 RED HILL CHURCH RD Repairs Nitrification Line
 Subdivision _____ Lot # _____
 TAX ID# _____ Quadrant # _____
 Contractor: GERALD TEMPLE Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other PUMP TO POLYSTYRENE AGGREGATE TRENCH

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface No. of exact length width of depth of
 Drainage Field ditches 4 of each ditch 75 ft. ditches 3 ft. ditches 15-12 in.

French Drain: _____ Linear feet

Date: 4/22/04

PERMIT NO. 20723

Inspected by: [Signature]
Environmental Health Specialist

