

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Howard Strickland New Installation Septic Tank
Property Location: SR# HWY 210 Repairs Nitrification Line
Subdivision STOCKTON Lot # 22
TAX ID# _____ Quadrant # _____
Contractor: Ted Brown Registration # 14
Basement with Plumbing: Garage:
Water Supply: Well Public Community
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 24 in.
French Drain: — Linear feet

PERMIT NO. 9584

Date: 4-2-76

Inspected by: James E. Mankin

Environmental Health Specialist

