

HTE 04-5-10344

17219

OPERATIONS PERMIT

Name: (owner) Weaver Dev. New Installation Septic Tank
 Property Location: SR# 1141 Repairs Nitrification Line
 Subdivision Sunset Ridge Lot # 133
 Tax ID # _____ Quadrant # _____
 Contractor: LARRY SHARPE Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% Reduction SYSTEM Infiltrator Quick 4' chamber
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 150 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: _____ Linear feet 4 chamber

Date: 02-22-05

Inspected by: Jon W. [Signature]
Environmental Health Specialist

PERMIT NO. 21328

