

HTE 04-5-10454

OPERATIONS PERMIT

Name: (owner) Showcase Construction New Installation Septic Tank
 Property Location: SR# 1124 Repairs Nitrification Line
 Subdivision Westfield Farms Lot # 33
 Tax ID # _____ Quadrant # _____
 Contractor: Regg Carter Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Polyethylene Aggregate Trench System

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet

Date: 1/27/2005
 Inspected by: Debra McJannet
 Environmental Health Specialist

PERMIT NO. 21267

