

HTE 04-5-10720

OPERATIONS PERMIT

Name: (owner) Kent Pierce New Installation Septic Tank
 Property Location: SR# 1141 Repairs Nitrification Line
 Subdivision Highland Forest Lot # 84
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% Reduction SYSTEM Inf. Banker

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons Quick 4 chamber

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 150 ft. width of ditches 3 ft. depth of ditches 18.75 in.

French Drain Required: _____ Linear feet

Date: 3-7-05

Inspected by: J. L. [Signature]
Environmental Health Specialist

PERMIT NO. 21456

