

# OPERATIONS PERMIT

Name: (owner) Penny Norris  New Installation  Septic Tank  
Property Location: SR# 1115  Repairs  Nitrification Line  
Subdivision CRESTVIEW Lot # 153  
Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Ted Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other 25% Reduction SYSTEM Infiltrative Quick 4 chambers

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 180' ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 03-22-05

Inspected by: Jon Walker  
Environmental Health Specialist

PERMIT NO. 21503

