

HTE 04-50011005

# OPERATIONS PERMIT

Name: (owner) Danny Norris  New Installation  Septic Tank  
 Property Location: SR# 1115  Repairs  Nitrification Line  
 Subdivision CROVIEW Lot # 159  
 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ted Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.  
 Notes: Lines OK Tanks OK 3-15-05 QHW Needs Pump & Alarm

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons  
 Subsurface Drainage Field: No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.  
 French Drain Required: \_\_\_\_\_ Linear feet

Date: 04-04-05  
 Inspected by: J. L. W. A. R. Y.  
 Environmental Health Specialist

PERMIT NO. 21507

