

HTE # 11491

OPERATIONS PERMIT

Name: (owner) Raynor Builders INC New Installation Septic Tank Repair

Property Location: SR# 1415 Rawls CH RD Nitrification Line Expansion

Subdivision ALFA PLACE Lot # 1 Tax ID # _____ Quadrant # _____

Contractor: MIKE RAY Registration # 64

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% Reduction System

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 300 ft. width of ditches 3 ft. depth of ditches 18-20 in.

French Drain Required: - Linear feet Date: 9-9-05

PERMIT NO. 21877 Inspected by: James E. Markert

