

HTE # 05-5-11830

OPERATIONS PERMIT

Name: (owner) Moore + Moore Enterprise New Installation Septic Tank Repair

Property Location: SR# 1403 Nitrification Line Expansion

Subdivision Pear Meadow Lot # 25 Tax ID # _____ Quadrant # _____

Contractor: Harold Carter Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Quick 4 Chamber Infiltrator

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 75 ft. width of ditches 3 ft. depth of ditches 24-8 in.

French Drain Required: _____ Linear feet

Date: 10/25/2005

PERMIT NO. 21893

Inspected by: Dupe McJin R.L.

