

HTE # 05-500 12096

17895

OPERATIONS PERMIT

Name: (owner) Kent Beane New Installation Septic Tank Repair

Property Location: SR# 1115 Nitrification Line Expansion

Subdivision Crestview Lot # 184 Tax ID # _____ Quadrant # _____

Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% Reduction SYSTEM Infiltrator Block 4

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 300 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet

Date: 9-14-05

PERMIT NO. 22662

Inspected by: [Signature]

