

HTE # 05-500 1223

OPERATIONS PERMIT

Name: (owner) Regency Homes New Installation Septic Tank Repair

Property Location: SR# 1115 Nitrification Line Expansion

Subdivision CRESTVIEW Lot # 176 Tax ID # _____ Quadrant # _____

Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage: Lines ok 01-10-06 - JHW.
Need Tanks Pump Room etc. checked

Water Supply: Well Public Community
Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to 2' wide chamber In Attic Equalizer 26

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 400 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet of 2' wide chamber Date: 02-13-06

PERMIT NO. 22744 Inspected by: Joe Waters

