

HTE # 05-50012401

**HARNETT COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SECTION**

18028

OPERATIONS PERMIT

Name: (owner) H&H Contractors New Installation Septic Tank Repair

Property Location: SR# 1125 Nitrification Line Expansion
Subdivision FORESTOAKS Lot # 51 Tax ID # _____ Quadrant # _____

Contractor: O. STARKLAND Registration # _____

Basement with Plumbing: Garage: Needs Alarm / Alarm Box & Pump Checked
Water Supply: Well Public Community
Distance From Well: 50 ft. Lines & Tanks OK thru 10-24-05

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to 25% reduction SYSTEM

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 60 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet Date: 10-31-05

PERMIT NO. 21560 Inspected by: [Signature]

