

HTE # 05-5-12715

# OPERATIONS PERMIT

Name: (owner) McGEE Builders LLC  New Installation  Septic Tank  Repair

Property Location: SR# 14357/CEPP RD  Nitrification Line  Expansion

Subdivision Plantation V6 Lot # 56 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: Adcock Excavator Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50' ft.

### Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 25% Red System 1882-222

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 30-38 in.

French Drain Required: - Linear feet Date: 2-24-06

PERMIT NO. 22193 Inspected by: James E. Markham

