

HTE # OS-5-12804

OPERATIONS PERMIT

Name: (owner) S. H. Lindsay Contracting New Installation Septic Tank Repair

Property Location: SR# 1452 TRUGLOVE RD Nitrification Line Expansion

Subdivision Taylor Pointe Lot # 15 Tax ID # _____ Quadrant # _____

Contractor: ADCOCK EXCAVATION Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 56' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% REDUCTION SYSTEM

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 60 ft. width of ditches 3 ft. depth of ditches 24" in.

French Drain Required: - Linear feet Date: 7-6-06

PERMIT NO. 22195 Inspected by: James C. Mantel

