

HTE # 05-5-13418

OPERATIONS PERMIT

Name: (owner) LARRY FRANCES BUILDER New Installation Septic Tank Repair

Property Location: SR# 1407 WINDY STEPHANSON Nitrification Line Expansion

Subdivision FEELSTONE FARMS Lot # 10 Tax ID # _____ Quadrant # _____

Contractor: Bayart Garding Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 25% Reduction System

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 20-28 in.

French Drain Required: - Linear feet

Date: 8-3-06

PERMIT NO. 22795

Inspected by: James E. Markoff

