

HTE # 06-5-13804R

HENNETT COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

18466

# OPERATIONS PERMIT

Name: (owner) Y & M Properties  New Installation  Septic Tank  Repair

Property Location: SR# 1563 Bill Avery Rd  Nitrification Line  Expansion  
Subdivision The Glen Lot # 6 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: Kenneth Weeks Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other EZflow

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 60 ft. width of ditches 3 ft. depth of ditches 22-18 in.

French Drain Required: \_\_\_\_\_ Linear feet Date: 2-1-07

PERMIT NO. 22854

Inspected by: James E. Mandant

\* Lines & Tank OK  
12/28/2006

? about French Drain  
(not installed)

\* NO WATER FLOWING THROUGH  
OR OVER SYSTEM AT THIS  
TIME. AT TIME OF FAILURE  
(WITHIN 1 year from final)  
FRENCH DRAIN WILL BE  
NEEDED; AT BUILDERS /  
EXPENSE; MINIMUM.

