

HTE # 16-5-14093

HARVARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

18420

# OPERATIONS PERMIT

Name: (owner) Tammy McLamb Contractor  New Installation  Septic Tank  Repair

Property Location: SR# 2005 BUCKMILL RD  Nitrification Line  Expansion

Subdivision C. Hestone Lot # 32 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: BAKE FOOT SEPTIC Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 56 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 25% Reduction Sept

Size of tank: Septic Tank: 1200 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 120 ft. width of ditches 3 ft. depth of ditches 20-18 in.

French Drain Required: - Linear feet Date: 8-1-06

PERMIT NO. 22391 Inspected by James E. Markant

