

HTE # 06-5-14213R

HARNTON COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

18694

# OPERATIONS PERMIT

Name: (owner) HAMPTON CUSTOM BUILDERS  New Installation  Septic Tank  Repair

Property Location: SR# 1437 BALLARD RD  Nitrification Line  Expansion

Subdivision BALLARD WOODS Lot # 23 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: JAY ADCOCK Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 10" LARGE DIAMETER PIPE

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 120 ft. width of ditches 3 ft. depth of ditches 12 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 8/1/06

PERMIT NO. 23151

Inspected by: [Signature]

\*SYSTEM CHECKED ON  
7/28/06  
\*FINAL GRADE CHECKED  
ON 7/31/06

