

HTE # 06-5-14247

# OPERATIONS PERMIT

Name: (owner) Freeman's Construction Service  New Installation  Septic Tank  Repair

Property Location: SR# 1403 Cokesburg  Nitrification Line  Expansion

Subdivision Cokesburg Park Lot # 38 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: JASON MATTHEWS Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 15% REDUCTION SYSTEM

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field	No. of ditches <u>2</u>	exact length of each ditch <u>110</u> ft.	width of ditches <u>3</u> ft.	depth of ditches <u>24"</u> in.
------------------------------	----------------------------	--	----------------------------------	------------------------------------

French Drain Required: - Linear feet Date: 9-15-06

PERMIT NO. 22857

Inspected by: James E. Mankin

