

06-5-
HTE # 14330R

HAMILTON COUNTY HEALTH DEPARTMENT
ENVIRONMENTAL HEALTH SECTION

18406

OPERATIONS PERMIT

Name: (owner) Ashworth Custom Homes New Installation Septic Tank Repair

Property Location: SR# 1537 Chestnut Field (K 120) Nitrification Line Expansion
Subdivision Lilly Haven Lot # 1 Tax ID # _____ Quadrant # _____

Contractor: Kenneth Weekes Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other 75% Reduction System

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 300 ft. width of ditches 3 ft. depth of ditches 20 in.

French Drain Required: - Linear feet Date: 6-23-06

PERMIT NO. 22568 Inspected by: James E. Markham

