

HTE # 06-5-14884

HENNING COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

18563

# OPERATIONS PERMIT

Name: (owner) Bellings Construction  New Installation  Septic Tank  Repair

Property Location: SR# 1443 Lafayette RD  Nitrification Line  Expansion  
Subdivision V.H. Lot # 150 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: JASON MATTHEWS Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community  
Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other 25% REDUCTION SYSTEM

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 2 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 24" in.

French Drain Required: - Linear feet Date: 9-19-06

PERMIT NO. 14323 Inspected by: James E. Matthews

