

HTE # 06-5-15079

HARRIS COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

18456

# OPERATIONS PERMIT

Name: (owner) Shaw Const. Co. Inc.  New Installation  Septic Tank  Repair

Property Location: SR# 1120  Nitrification Line  Expansion

Subdivision SierraVista Lot # 3 Tax ID # \_\_\_\_\_ Quadrant # \_\_\_\_\_

Contractor: Gerard Temple Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other E2Flow

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 70 ft. width of ditches 3 ft. depth of ditches 36-24 in.

French Drain Required: \_\_\_\_\_ Linear feet

Date: 12/5/2006

PERMIT NO. 22995

Inspected by: Bryan McJin R.S.

