

County of Harnett  
Building Inspections Department  
Planning Services

**Certificate of Compliance: \_\_\_ Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

**Permit Numbers**

Name: Family Home Construction

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Address: 15 Jaylin Blvd

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

Date: 9-27-11

Building Official: James Hall

06-50016436

ADDRESS : 15 JAYLIN BLVD SUBDIV: JAYLIN OAKS  
CONTRACTOR : FAMILY HOME CONSTRUCTION PHONE : (910) 321-1002  
OWNER : C & J DEVELOPMENT #12 PHONE : (910) 321-1002  
PARCEL : 01-0513- - -0217- -12-  
APPL NUMBER: 06-50016436 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : 210 S RIGHT ONTO RAY RD LEFT ONTP  
CREEKSVILLE CHURCH RD PROPERTY ON LEFT  
LOT 12 JB

STRUCTURE: 000 000 75X53 CRAWL 4BD/3BA W/GAR & DECK

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 4.00 PROPOSED USE : SFD  
SEPTIC - EXISTING? : NEW SEWER : UNKNOWN  
WATER SUPPLY : UNKNOWN

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	11/22/10	JH	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002009694
	11/22/10	DA	Lug footings @ corners of garage need to be 24" x 24" x10". Pier footings need to be @ least 8" deep
B101 02	11/23/10	JH	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002010403
	11/23/10	AP	
B103 01	11/29/10	VC	R*BLDG FOUND & TEMP SVC POLE VRU #: 002012060
	11/29/10	CA	T/S: 11/29/2010 08:01 AM VBROWN CUSTOMER CALLED AND CA INSP.
B103 02	11/30/10	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002012151
	11/30/10	AP	T/S: 11/29/2010 08:02 AM VBROWN
B105 01	12/02/10	JH	R*OPEN FLOOR VRU #: 002013423
	12/02/10	AP	t-pole passed10 12:59 PM JHALL
B111 01	12/21/10	DT	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002021285
	12/21/10	AP	WILL BE FOR A GARAGE.
R425 01	1/04/11	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002024347
	1/04/11	DA	T/S: 12/30/2010 03:46 PM JBROCK 1)3' head of water on drain line test. 2)Missing receptacle in bonus room @ dorr wall more than 24". 3)No baffels in house. 4)10 psi on gas line test.
A814 01	1/05/11	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002025559
	1/07/11	AP	T/S: 01/04/2011 01:27 PM NTART 15 JAYLIN BLVD SPRING LAKE T/S: 01/07/2011 02:24 PM TWARD
R425 02	1/05/11	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002025575
	1/05/11	AP	T/S: 01/04/2011 01:28 PM NTART
I129 01	1/07/11	JH	R*INSULATION INSPECTION VRU #: 002026649
	1/07/11	AP	
H824 01	2/16/11	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002043099
	2/16/11	AP	T/S: 02/17/2011 10:09 AM SZIMMER T/S: 02/17/2011 10:10 AM SZIMMER
R431 01	9/07/11	JH	FOUR TRADE FINAL >2500 VRU #: 002133080
	9/07/11	DP	1)Need board under front door on porch. 2)No water on house. 3)Caulk all fixtures per code. 4)Light over tub in spare bathroom not listed for wet location. 5)Protection in

PREPARED 09/26/11, 14:02:53  
Harnett County

INSPECTION TICKET  
INSPECTOR: IVR

PAGE 2  
DATE 9/27/11

ADDRESS : 15 JAYLIN BLVD  
CONTRACTOR : FAMILY HOME CONSTRUCTION  
OWNER : C & J DEVELOPMENT #12  
PARCEL : 01-0513- - -0217- -12-  
APPL NUMBER: 06-50016436 CP NEW RESIDENTIAL (SFD)

SUBDIV: JAYLIN OAKS  
PHONE : (910) 321-1002  
PHONE : (910) 321-1002

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R431 02	9/23/11 9/23/11	JH DP	front of water heater. 6)Cleanout cap broke on left side of house. 7)Need receptacle on front of house accessible from grade. FOUR TRADE FINAL >2500 TIME: 17:00 VRU #: 002139962 T/S: 09/22/2011 10:43 AM VBROWN ----- Items # 2,3 & ✓ were not corrected from previous violations. PAY \$50 RE FEE
R431 03	9/27/11 <u>9-27-11</u>	TI <u>APJW</u>	FOUR TRADE FINAL >2500 TIME: 17:00 VRU #: 002140945 T/S: 09/26/2011 09:19 AM VBROWN -----

COMMENTS AND NOTES