

HTE# 0750016996

Har... County Department of Public Health

23817

Improvement Permit

A building permit cannot be issued with only an Improvement Permit

ISSUED TO: Terhove Homes, LLC
PROPERTY LOCATION: Truelove Rd.
SUBDIVISION: Taylor Pointe LOT # 11
NEW [X] REPAIR [ ] EXPANSION [ ]
Type of Structure: SFD-39x34
Proposed Wastewater System Type: 25% Reduction
Projected Daily Flow: 360 GPD
Number of bedrooms: 3 Number of Occupants: 6 max
Basement [ ] Yes [X] No
Pump Required: [ ] Yes [X] No
Type of Water Supply: [ ] Community [X] Public [ ] Well
Distance from well: 50 feet
Permit valid for: [X] Five years [ ] No expiration
Permit conditions: Maintain all setbacks; Meet on-site before installation
Install lines on contour

Authorized State Agent: North Cai Date: 3/28/07 SEE ATTACHED SITE SKETCH
The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.

Construction Authorization

(Required for Building Permit)

The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout.

ISSUED TO: Terhove Homes, LLC
PROPERTY LOCATION: Truelove Rd.
SUBDIVISION: Taylor Pointe LOT # 11
Facility Type: SFD-39x34 [X] New [ ] Expansion [ ] Repair
Basement? [ ] Yes [ ] No Basement Fixtures? [ ] Yes [ ] No
Type of Wastewater System: 25% Reduction (Initial) Wastewater Flow: 360 GPD
(See note below, if applicable [ ])
25% Reduction System (Repair)

Installation Requirements/Conditions

Septic Tank Size: 1000 gallons
Pump Tank Size: \_\_\_\_\_ gallons
Exact length of each trench: 1x225 feet
Trenches shall be installed on contour at a
Maximum Trench Depth of: 18-24 inches
(Trench bottoms shall be level to +/-1/4" in all directions)
Trench Spacing: 9 Feet on Center
Soil Cover: 6-12 inches
(Maximum soil cover shall not exceed 36" above the trench bottom)
Pump Requirements: \_\_\_\_\_ ft. TDH vs. \_\_\_\_\_ GPM
Aggregate Depth: \_\_\_\_\_ inches below pipe
\_\_\_\_\_ inches above pipe
\_\_\_\_\_ inches total
Conditions: \_\_\_\_\_

\*\*If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.

Owner/Legal Representative Signature: \_\_\_\_\_ Date: \_\_\_\_\_

This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit.

Authorized State Agent: North Cai Date: 3/28/07 SEE ATTACHED SITE SKETCH
Construction Authorization Expiration Date: 3/28/12

HTE# 0750016996

Permit # 23817

# Harnett County Department of Public Health Site Sketch

ISSUED TO: Terhone Homes, LLC PROPERTY LOCATOR: Truclove Rd  
 SUBDIVISION: Taylor Pointe LOT # 11  
 Authorized State Agent: Haith Cain Date: 3/28/07

Lot 10

