

HTE# 08-500-19242

Harnett County Department of Public Health

24670

Improvement Permit

A building permit cannot be issued with only an Improvement Permit

ISSUED TO: Cumberland Homes PROPERTY LOCATION: 1210
SUBDIVISION: Persimmon Hill LOT # 77

NEW REPAIR EXPANSION
Type of Structure: SFD - 56x40 3BR

Site Improvements required prior to Construction Authorization Issuance:

Proposed Wastewater System Type: ump to ultra shallow
Projected Daily Flow: 360 GPD 2 wide chamber

Number of bedrooms: 3 Number of Occupants: 6 max
Basement Yes No

Pump Required: Yes No May be required based on final location and elevations of facilities

Type of Water Supply: Community Public Well Distance from well 50 feet Permit valid for: Five years No expiration

Permit conditions: Meet code for Final Layout Maintain All set BACKS
Install system below existing all, fill depth vary from 6 to 10" - BACK P. 11
Trenches with clean soil

Authorized State Agent: J. W. Allen Date: 03-20-08 SEE ATTACHED SITE SKETCH

The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.

Construction Authorization

(Required for Building Permit)

The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout.

ISSUED TO: Cumberland Homes PROPERTY LOCATION: 1210
SUBDIVISION: Persimmon Hill LOT # 77

Facility Type: SFD-56x40-3BR New Expansion Repair

Basement? Yes No Basement Fixtures? Yes No

Type of Wastewater System** 2' wide chamber (Initial) Wastewater Flow: 360 GPD

(See note below, if applicable) 2' wide chamber (Repair)

Installation Requirements/Conditions

Septic Tank Size 1000 gallons
Pump Tank Size 1000 gallons

Exact length of each trench 1x400 feet
Trenches shall be installed on contour at a
Maximum Trench Depth of: 12" inches
(Trench bottoms shall be level to $\pm 1/4"$
in all directions)

Trench Spacing: 6 Feet on Center
Soil Cover: 6 inches
(Maximum soil cover shall not exceed
36" above the trench bottom)

Pump Requirements: _____ ft. TDH vs. _____ GPM _____ inches below pipe
Aggregate Depth: _____ inches above pipe
Conditions: _____ inches total

**If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.

Owner/Legal Representative Signature: _____ Date: _____

This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit.

Authorized State Agent: J. W. Allen Date: 03-20-08 SEE ATTACHED SITE SKETCH

Construction Authorization Expiration Date: 03-20-13

HTE# 08-500-19242

Permit # 24670

Harnett County Department of Public Health Site Sketch

ISSUED TO: Cumberland Homes PROPERTY LOCATOR: 1210
SUBDIVISION: Persimmon Hill LOT # 77

Authorized State Agent: Jon L. [Signature] Date: 03-20-08

Meet onsite for Final layout - maintain all set backs. Install 1x400 of 2' wide chamber below existing fill - back fill trench with clean soil. Ditch depth to be 12" from top of natural soil.

