County of Harnett Building Inspections Department Planning Services

Certificate of Compliance: $\underline{\times}$ Occupancy: $\underline{\times}$

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification:	Permit Numbers	
Name: A Q Contracting Inc.	Building: 11-50026541	
	Electrical:/_	
Address: 15 Micro Ct.	Insulation:	
	Plumbing:	
	Mechanical:	
8	MFG Home:	
Pote: Ruilding Official:	27 M 1-1 Pages	

PREPARED 10/24/11, 14:14:37 Harnett County

INSPECTION TICKET

PAGE

DATE 10/25/11

20

INSPECTOR: IVR

SUBDIV: TINGEN PLACE PH 2 28LOTS

ADDRESS . : 15 MICRO CT

PHONE: (919) 542-9893

CONTRACTOR : AQ CONTRACTING INC.

PHONE :

OWNER . . : A Q CONTRACTING INC PARCEL . .: 03-9597- - -0033- -36-

APPL NUMBER: 11-50026541 CP NEW RESIDENTIAL (SFD) DIRECTIONS : T/S: 04/28/2011 08:20 AM RDCONTE ---

15 MICRO COURT / TINGEN PLACE PH:2 #41 TAKE 27W, T/L ON TINGEN RD. T/L ON TOWER DRIVE. T/R ON MICRO COURT. LOT IS

ON THE LEFT.

CENTRAL ELEC

STRUCTURE: 000 000 53.5X26.4 CRAWL 3BD/2BA W/GAR, DECK, BN RM

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPSF 00 CP * SFD

PROPOSED USE : SFD 3.00 # BEDROOMS : WATER SUPPLY : COUNTY SEPTIC - EXISTING? . . . : NEW TANK

TYP/SQ	REQUESTED COMPLETED		DESCRIPTION RESULTS/COMMENTS
B101 01	6/14/11	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002094142
	6/14/11	AP	T/S: 06/14/2011 12:09 PM MREARIC
B103 01	6/21/11	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002097012
	6/21/11	AP	T/S: 06/21/2011 01:04 PM MREARIC
A814 01	6/21/11	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002097020
	6/20/11	AP	15 micro ct lot 41 broadway 27505
			T/S: 06/20/2011 02:58 PM TWARD
B105 01	6/23/11	MR	R*OPEN FLOOR
	6/23/11	AP	T/S: 06/23/2011 12:40 PM MREARIC
R425 01	7/15/11	MR	FOUR TRADE ROUGH IN VRU #: 002109098
	7/15/11	DA	T/S: 07/15/2011 12:16 PM MREARIC
			firecaulk around 1-1/2" pipe in laundry
			toe nails missing @ straps in garage ceiling
			nailguard needed over panel at gray wire
			truss C-1,2 need 1400 lbs of uplift strapping
			no water in test riser
R425 02	7/19/11	TI	FOUR TRADE ROUGH IN VRU #: 002110195
	7/18/11	CA	
R425 03	7/20/11	MR	FOUR TRADE ROUGH IN VRU #: 002110559
	7/20/11	AP	T/S: 07/20/2011 12:49 PM MREARIC
I129 01	7/25/11	MR	R*INSULATION INSPECTION VRU #: 002113355
	7/25/11	AP	T/S: 07/25/2011 10:43 AM MREARIC
H824 01 8	8/02/11	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002118388
	8/02/11	AP	T/S: 08/03/2011 09:39 AM SZIMMER
			T/S: 08/03/2011 09:39 AM SZIMMER
R429 01	10/14/11	MR	FOUR TRADE FINAL VRU #: 002148633
	10/14/11	(DP)	T/S: 10/14/2011 12:04 PM MREARIC
			provide info on jaccuzzi motor, ie: amps and watts
			you cannot use a cord cap on the romex for the disconnect
			on motor
			vent on roof at rear of house is plugged
R429 02	10/25/11	TI	FOUR TRADE FINAL VRU #: 002152379

10-25-1 (AP-MP

COMMENTS AND NOTES -----