

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: DR Horton Inc

Address: 97 Stonehurst Dr
Spring Lake, NC 28390

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

Date: 10-2-13

Building Official: _____

[Signature]

1150026922

ADDRESS : 97 STONEHURST DR SUBDIV: STONE CROSS SECT 2 PH2A&B
CONTRACTOR : D.R. HORTON INC PHONE : (919) 460-2969
OWNER : DR HORTON INC PHONE : (919) 460-2933
PARCEL : 01-0535-14- -0100- -33-
APPL NUMBER: 11-50026922 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 06/16/2011 09:13 AM VBROWN ----
STONEHURST DRIVE, STONE CROSS #103.
210S, RIGHT ON OVERHILLS RD GO 4MI,
RIGHT ON COBBLESTONE DR, LEFT ON
STONEHURST DRIVE

STRUCTURE: 000 000 38X46 3BDR MONO W/ GARAGE
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	4/09/13	JH	R*PLUMB UNDER SLAB VRU #: 002363182
	4/09/13	AP	
B114 01	4/11/13	JH	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002364933
	4/11/13	AP	T-POLE PASSED
H824 01	5/02/13	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002377034
	5/02/13	AP	T/S: 05/03/2013 11:08 AM SSTEWARD T/S: 05/03/2013 11:08 AM SSTEWARD
R425 01	5/06/13	JH	FOUR TRADE ROUGH IN VRU #: 002376879
	5/06/13	DP	1)Nail all holes in structural nail guard over electrical pannel in garage.2)Missing air barrier under water heater stand.3)Plans show a 6sc @ each end of 24" lvl in garage.4)Need structural nail guard on both sides of 3" pipe 2 water heater in garage @ top plate.5)Missing anchor bolts throughout house per code.6)Missing nails in I joist hangers under back side of stairs.7)Fire caulk wire @ top plate over receptacle in spare bathroom.8)Bolt lvl in kitchen per plans with through bolts 1/2".9)Missing hurricaine straps on back porch.10)Fire caulk wires in top plate to right of refrig.11)Furr out top plate @ refrig & fire caulk cracks.12)Missing air barrier & blocking in rec room over garage per code.13)Missing nails in roof truss hangers in rec room.14)Missing stud to right of master bath door.STOP INSPECTION @ MASTER BATH DOOR TO MANY VIOLATIONS DO NOT INSULATE OR SIDE PAY \$50 RE FEE
A814 01	5/08/13	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002378255
	5/14/13	AP	97 stonehurst dr lot 103 spring lake 28390 T/S: 05/14/2013 11:03 AM TWARD
R425 02	5/08/13	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002378248
	5/08/13	DA	1)Missing stud to right of bath 2 door in bedroom 3.2)Missing air barrier in left front corner of master bedroom. OK TO SIDE AND INSULATE
I129 01	5/10/13	MR	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002380392
	5/10/13	AP	T/S: 05/10/2013 12:17 PM MREARIC
R425 03	5/10/13	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002380400

ADDRESS : 97 STONEHURST DR. SUBDIV: STONE CROSS SECT 2 PH2A&B
CONTRACTOR : D.R. HORTON INC PHONE : (919) 460-2969
OWNER : DR HORTON INC PHONE : (919) 460-2933
PARCEL : 01-0535-14- -0100- -33-
APPL NUMBER: 11-50026922 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 01	5/10/13 7/03/13 7/03/13	AP MR DP	T/S: 05/10/2013 12:17 PM MREARIC FOUR TRADE FINAL TIME: 17:00 VRU #: 002405413 T/S: 07/03/2013 12:45 PM MREARIC knee wall at top of stairs is too loose no handrail on stairs shingles missing above garage door
R429 02	10/02/13 <i>10/2/13</i>	TI <i>APNT</i>	FOUR TRADE FINAL VRU #: 002447282

----- COMMENTS AND NOTES -----