

County of Harnett  
Building Inspections Department  
Planning Services

**Certificate of Compliance: \_\_\_ Occupancy: ✓**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

**Permit Numbers**

Name: Atlantic Construction

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Address: 130 Hybrid Ln

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

Date: 1-5-12

Building Official: \_\_\_\_\_

*James T. Hall*

1616005-11

ADDRESS : 130 HYBRID LN SUBDIV: SWEETWATER 71LOTS  
 CONTRACTOR : ATLANTIC CONSTRUCTION PHONE : (910) 938-9053  
 OWNER : DIVERSIFIED INVESTORS INC PHONE : (910) 346-9800  
 PARCEL : 01-0544- - -0004- -72-  
 APPL NUMBER: 11-50027421 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 08/30/2011 11:26 AM DJOHNSON --  
 401 SOUTH RIGHT ONTO W REEVES BRIDGE RD  
 THEN LEFT ONTO WILL LUCAS RD  
 SWEETWATER SUBD LOT 64

**STRUCTURE: 000 000 62X38 3BDR 2BATH SFD W GAR, SLAB**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/13/11	JH	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002148063
	10/13/11	AP	T-POLE PASSED
B103 01	10/20/11	DT	R*BLDG FOUND & TEMP SVC POLE VRU #: 002150898
	10/20/11	AP	
P309 01	10/25/11	JH	R*PLUMB UNDER SLAB VRU #: 002152690
	10/25/11	AP	
A814 01	10/26/11	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002151307
	10/21/11	AP	130 HYBRID LN LOT 64 LINDEN 28356 T/S: 10/21/2011 12:06 PM TWARD
B111 01	10/27/11	JH	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002154180
	10/27/11	AP	
R425 01	11/15/11	JH	FOUR TRADE ROUGH IN VRU #: 002160798
	11/15/11	DA	1)Need receptacle on front of house accessible from grade. 2)Missing anchor bolt back left corner of garage. 3)Need receptacle 6' from house door from garage. 4)Missing receptacle behind front door wall over 24". 5)Missing anchor bolt in front left bedroom to right of window. 6)Missing recetacle in front right bedroom @ door within 6'. 7)Need chase around dryer duct in master bed closet. 8)C02 truss needs more hurricaine strapping @ front porch.
R425 02	11/17/11	JH	FOUR TRADE ROUGH IN VRU #: 002161984
	11/17/11	DP	Item #3 was not correctted from previous violations
I129 01	11/22/11	DT	R*INSULATION INSPECTION VRU #: 002163875
	11/22/11	AP	
R425 03	11/22/11	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002164135
	11/22/11	AP	T/S: 11/21/2011 02:31 PM DJOHNSON
H824 01	12/13/11	BM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002172609
	12/13/11	AP	T/S: 12/14/2011 10:56 AM SZIMMER T/S: 12/14/2011 10:56 AM SZIMMER
R429 01	12/29/11	JH	FOUR TRADE FINAL VRU #: 002176219
	12/29/11	DA	X)Need attic covers for holes and insulation as needed. 2)Missing refrigerant lines in attic @ AHU. X)Breker for condensing unit needs to be 20 amp. 4)Need solid plates on all junction boxes in attic. X)Ahu breaker needs to be 40 amp.
R429 02	1/05/12	TI	FOUR TRADE FINAL VRU #: 002177744

1-5-12 APJH