PREPARED 6/22/12, 14:08:23
Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE DATE

6/25/12

SUBDIV: TROTTERS RIDGE PHIC 21LOTS

PHONE: (919) 528-1347

PHONE :

ADDRESS . : 128 HORSE WHISPERER LN CONTRACTOR : WYNN CONSTRUCTION, INC.

OWNER . . : HARNETT DEVELOPERS LLC

PARCEL . .: 03-0507- - -0200- -29-

APPL NUMBER: 11-50027869 CP NEW RESIDENTIAL (SFD)
DIRECTIONS: T/S: 11/15/2011 04:39 PM JBROCK ---27 W TO DOCS RD LEFT ON DOCS RD RIGHT

ON KENTUCKY DERBY LN LEFT ON JOCKEYS RIDGE LEFT ON HORSE WHISPER LN LOT 85

STRUCTURE: 000 000 60X60 4BDR MONO W/ GARAGE

FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 4000000.00 PROPOSED USE : SFD SEPTIC - EXISTING? . . . : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	6/22/12 6/22/12	MR AP	R*PLUMB UNDER SLAB VRU #: 002242667 T/S: 06/22/2012 12:32 PM MREARIC
A814 01	6/25/12	TI	ADDRESS CONFIRMATION VRU #: 002243350
B114 01	6/25/12 6 -25·12	TI AP-MR	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002243343

5271

DAVID MILLER, PE

6300 Creedmoor Rd, STE 170#363 Raleigh, NC 27612 (919) 422-8932 (Office); DAVE@DMA-PA.COM

June 23, 2012

WYNN CONSTRUCTION 2550 CAPITAL DRIVE SUITE 105 CREEDMOOR, NC 27522

E mailed to: jason@wynnconstruct.com

RE: Engineering – Field Observation Lot 85 Trotters Ridge Subdivision Lillington, Harnett County, NC Job No.: 12DDM-0622A

To whom it may concern/Inspections Dept.:

A representative of the undersigned's arrived on-site to observe and test the in-place fill conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the fill materials (Tan silty sands (Unified Soil Classification System – SM)) were adequately compacted (95% Standard Proctor) and adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

David Miller,PE

DEM/12DDM-0622A

