PREPARED: 7/23/12, 14:19:24 Harnett County

INSPECTION TICKET

INSPECTOR: IVR

PAGE DATE 7/24/12

ADDRESS . : 20 HORSE WHISPERER LN SUBDIV: TROTTERS RIDGE PHIC 21LOTS

CONTRACTOR : WYNN CONSTRUCTION, INC.

PHONE: (919) 528-1347

OWNER . . : HARNETT DEVELOPERS LLC

PHONE :

PARCEL . . : 03-0507- - -0200- -25-

APPL NUMBER: 12-50028148 CP NEW RESIDENTIAL (SFD) DIRECTIONS : T/S: 01/10/2012 10:01 AM JBROCK ----

27 W TO DOCS RD LEFT ON DOCS RD S/D

WILL BE ON THE RIGHT LOT 81

STRUCTURE: 000 000 60X60 4BDR MONO W/ GARAGE & PATIO

FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 4000000.00

PROPOSED USE : SFD

SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

REQUESTED INSP DESCRIPTION
COMPLETED RESULT RESULTS/COMMENTS TYP/SQ

P309 01 7/23/12 TI R*PLUMB UNDER SLAB VRU #: 002254860

A814 01 7/24/12 TI

ADDRESS CONFIRMATION VRU #: 002255974

B114 01

2/24/12/

/ R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002255982

----- COMMENTS AND NOTES -----



DAVID MILLER, PE

6300 Creedmoor Rd, STE 170#363 Raleigh, NC 27612 (919) 422-8932 (Office); DAVE@DMA-PA.COM

July 19, 2012

WYNN CONSTRUCTION 2550 CAPITAL DRIVE SUITE 105 CREEDMOOR, NC 27522

E mailed to: jason@wynnconstruct.com

RE: Engineering – Field Observation Lot 81 Trotters Ridge Subdivision

Lillington, Harnett County, NC; Permit No.: 12-50028148

Job No.: 12DDM-0719C

To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site to observe and test the in-place fill conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the fill materials (Tan silty sands (Unified Soil Classification System – SM)) were adequately compacted (95% Standard Proctor) and adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

DEM/12DDM-0719C

David Miller,PE





N