

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: X Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Permit Numbers

Name: Oakmont Devel. Partners LLC Building: 12-50028199

Address: 151 Executive Dr.

Electrical:

Insulation:

Plumbing:

Mechanical:

MFG Home:

Date: 5-1-12

Building Official: T. Michael Ream

ADDRESS . . : 151 EXECUTIVE DR SUBDIV: OAKMONT PHASE 1 SECT1
 CONTRACTOR : H & H CONSTRUCTORS INC PHONE : (910) 486-4864
 OWNER . . . : OAKMONT DEV PARTENERS LLC PHONE : (910) 486-4864
 PARCEL . . . : 03-0507- - -0046- -07-
 APPL NUMBER: 12-50028199 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 01/18/2012 09:56 AM JBROCK ----
 TAKE HWY 27 TO DOCS RD TURN LEFT GO
 ABOUT 1.5 MILES TURN LEFT TO S/D LOT 7

STRUCTURE: 000 000 55X59 4BDR SLAB W/ GARAGE
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	3/02/12	MR	R*PLUMB UNDER SLAB VRU #: 002199164
	3/02/12	AP	T/S: 03/02/2012 01:02 PM MREARIC -----
A814 01	3/02/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002199172
	3/06/12	AP	151 EXECUTIVE DR LOT 7 LILLINGTON 27546----- T/S: 03/06/2012 04:23 PM TWARD -----
B114 01	3/07/12	MR	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002200400
	3/07/12	DA	T/S: 03/07/2012 11:24 AM MREARIC ----- 1. footer to be 12" into undisturbed soil 2. res-chek calls for R10 in slab 3. wrap all plumbing pipes
B114 02	3/13/12	MR	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002202687
	3/13/12	DA	T/S: 03/12/2012 12:56 PM DJOHNSON ----- T/S: 03/13/2012 12:23 PM MREARIC ----- rec'd letter on soil compaction, ut the code still requires you to be 12" into the engineered soil, not 8" 2. wrap all pipes at slab penetration
B114 03	3/14/12	MR	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002203297
	3/14/12	AP	T/S: 03/14/2012 12:53 PM MREARIC -----
R427 01	3/30/12	MR	FOUR TRADE ROUGH IN >2500 TIME: 17:00 VRU #: 002209526
	3/30/12	AP	T/S: 03/30/2012 12:20 PM MREARIC -----
I129 01	4/03/12	MR	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002210839
	4/03/12	AP	T/S: 04/02/2012 03:09 PM DJOHNSON ----- T/S: 04/03/2012 11:53 AM MREARIC -----
H824 01	4/17/12	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002216539
	4/17/12	AP	T/S: 04/17/2012 12:27 PM SZIMMER ----- T/S: 04/17/2012 12:28 PM SZIMMER -----
R431 01	5/01/12	TI	FOUR TRADE FINAL >2500 VRU #: 002221919

5-1-12 AP-MR

COMMENTS AND NOTES