

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Permit Numbers

Name: Red Door Homes

Building: _____

Address: 850 W. Blackman Rd

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 12

MFG Home: _____

Date: 6-29-12

Building Official: K. Slatt

500 2848

ADDRESS : ✓ 850 W BLACKMAN RD SUBDIV:
 CONTRACTOR : RED DOOR HOMES OF FAYETTEVILLE PHONE : (910) 481-0503
 OWNER : GROVES MICHAEL PHONE : (910) 984-5556
 PARCEL : 02-1505- - -0002- -02-
 APPL NUMBER: 12-50028418 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 02/22/2012 03:50 PM JBROCK ----
 421 TO ANTIOCH CHURCH RD RIGHT ON 82 E
 MIDDLE RD LEFT ON ARROWHEAD RD RIGHT ON
 W BLACKMON RD

STRUCTURE: 000 000 54X45 3BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	3/30/12 3/30/12	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002209674 ✓ 850 W BLACKMAN RD DUNN 28334 T/S: 03/30/2012 04:20 PM TWARD -----
P309 01	4/26/12 4/26/12	KS AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002219715 T/S: 04/25/2012 12:33 PM VBROWN ----- T/S: 04/26/2012 03:09 PM KSLATTUM -----
B114 01	4/30/12 4/30/12	MR AP	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002220879 T/S: 04/30/2012 12:04 PM MREARIC ----- t pole also
R425 01	5/17/12 5/17/12	DT DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002227957 T/S: 05/16/2012 02:04 PM VBROWN ----- T/S: 05/17/2012 09:49 AM DETAYLOR ----- Jack studs under garage lvls are too short. REPLACE Anchor bolts required every 6 ft and within 12 in of corners or breaks in plate Fire caulk line sets, and add nail guards to ones upstairs Fire block top of hvac chase b/w linen closet and laundry Fire caulk dryer duct at bottom plate Windows must be installed for rough in AOI trusses are web braced in wrong location, check docs Do not side or insulate T/S: 05/23/2012 02:49 PM KSLATTUM ----- T/S: 05/23/2012 02:49 PM KSLATTUM -----
R425 02	5/21/12 5/21/12	DT AP	FOUR TRADE ROUGH IN VRU #: 002229151 This is for a reinspection....we have completed the list you left. Thanks for your help T/S: 05/21/2012 10:09 AM DETAYLOR -----
I129 01	5/23/12 5/23/12	KS AE	R*INSULATION INSPECTION VRU #: 002230498 Insulation inspection T/S: 05/23/2012 10:53 AM KSLATTUM ----- An air barrier shall be installed on the backside of the upstairs wall joining the garage attic. DO NOT INSULATE T/S: 05/23/2012 02:49 PM KSLATTUM -----
H824 01	6/20/12 6/20/12	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002243236 T/S: 06/22/2012 11:11 AM SSTEWARD ----- T/S: 06/22/2012 11:12 AM SSTEWARD -----

ADDRESS : 850 W BLACKMAN RD
CONTRACTOR : RED DOOR HOMES OF FAYETTEVILLE
OWNER : GROVES MICHAEL
PARCEL : 02-1505- - -0002- -02-
APPL NUMBER: 12-50028418 CP NEW RESIDENTIAL (SFD)

SUBDIV:
PHONE : (910) 481-0503
PHONE : (910) 984-5556

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 01	6/26/12 6/26/12	KS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002243962 T/S: 06/25/2012 02:02 PM DJOHNSON ----- T/S: 06/26/2012 09:46 AM KSLATTUM ----- 1. ✓ Noo 911 numbers on home. 2. Tub receptacle not secured. 3. Hole in closed ceiling beneath stairs. 4. Air barrier not sealed nor cloocomplete at base where wires go into wall. 5. Must have 6 inches from wood to ground. 6. Must have 6 inch fall out 10 feet from home for positive drainage. 7. Must have sheet rock to stud on left side of garage wall. Fire can go right around wall in stud cavity.
R429 02	6/29/12	TI	FOUR TRADE FINAL VRU #: 002245975 This a reinspection....

----- COMMENTS AND NOTES -----