

ADDRESS : 122 SHEPARD DR
CONTRACTOR : SAVVY HOMES, LLC
OWNER : ABJ INVESTMENTS LLC
PARCEL : 12-0555- - -0216- -64-
APPL NUMBER: 12-50029775 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 09/20/2012 09:58 AM JBROCK ----
210 TOWARDS FAYETTEVILLE TAKE LEFT AT
MCNEILL HOBBS RD FOLLOW FOR ABOUT 4.5
MILES TO R AT WIRE RD KENLAN S/D IS
LOCATED APPROX 3.5 MILES ON THE R LOT
60

SUBDIV: KENLAN FARMS PH1SECT2
PHONE : (919) 781-8104
PHONE : (910) 485-5790

STRUCTURE: 000 000 60X65 4BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00
SEPTIC - EXISTING? : NEW
PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS	VRU #:
B101 01	3/22/13 <i>3-22-13 ACJH</i>	TI	R*BLDG FOOTING / TEMP SVC POLE	002355543

COMMENTS AND NOTES

2725 E. Millbrook Rd Suite 121
Raleigh, North Carolina 27604
(919) 871-0999 Fax (919) 871-0335

Project: Kenlan Farms Lots 60-61
Client: Savvy
Location: Lindon NC

Project Number: 45,34028.00
Day/Date: Fri 3/22/13
Temp/Weather: 30's / Clear

Type of Inspection: () Soils () Concrete () Structural Steel () Asphalt () Foundation () Masonry () Other

Arrive ___:___ I ___:___ I ___:___
Depart ___:___ I ___:___ I ___:___


On-Site Time _____ Travel Time _____
Lab Time _____ Total Time _____

No. Trips _____ Total Mileage _____

Chargeable Equipment _____

Notes:

ATC Engineer arrived as requested to observe and evaluate soils for Lots 60-61. Footing excavation complete upon arrival. Footing will bear on or very near natural soils.
Using 1/2" Ø steel probe to test soils results indicate soils should be satisfactory to support a foundation designed for a net allowable bearing capacity of 2000 psf.



Herbert L. Hellett
3/22/13

Reviewed By _____

Printed Name Herbert L. Hellett PE