
ADDRESS . . : 104 SHEPARD DR
 CONTRACTOR : SAVVY HOMES, LLC
 OWNER . . . : ABJ INVESTMENTS LLC
 PARCEL . . . : 12-0555- - -0216- -65-
 APPL NUMBER: 12-50029776 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 09/20/2012 09:58 AM JBROCK ----
 210 TOWARDS FAYETTEVILLE TAKE LEFT AT
 MCNEILL HOBBS RD FOLLOW FOR ABOUT 4.5
 MILES TO R AT WIRE RD KENLAN S/D IS
 LOCATED APPROX 3.5 MILES ON THE R LOT
 61

STRUCTURE: 000 000 60X65 4BDR SLAB W/ GARAGE
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00
 SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED	INSP	DESCRIPTION
	COMPLETED	RESULT	RESULTS/COMMENTS
B101 01	3/22/13 <i>3-22-13</i>	TI <i>APJH</i>	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002355550

COMMENTS AND NOTES

VATC Associates of NC P.C.

2725 E. Millbrook Rd Suite 121
Raleigh, North Carolina 27604
(919) 871-0999 Fax (919) 871-0335

Project: Kenlan Farms Lots 60-61
Client: Savvy
Location: London NC

Project Number: 45,34028.00
Day/Date: Fri 3/22/13
Temp/Weather: 30's / Clear

Type of Inspection: () Soils () Concrete () Structural Steel () Asphalt () Foundation () Masonry () Other

Arrive ___:___ I ___:___ I ___:___
Depart ___:___ I ___:___ I ___:___


On-Site Time _____ Travel Time _____
Lab Time _____ Total Time _____

No. Trips _____ Total Mileage _____

Chargeable Equipment _____

Notes:

ATC Engineer arrived as requested to observe and evaluate soils for lots 60 & 61. Footing excavation complete upon arrival. Footings will bear on or very near natural soils.
Using 1/2" ϕ steel probe to test soils results indicate soils should be satisfactory to support a foundation designed for a net allowable bearing capacity of 2000 psf.



Herbert L. Hallock
3/22/13

Reviewed By _____

Printed Name Herbert L. Hallock PE