

ADDRESS : 496 KENTUCKY DERBY LN
CONTRACTOR : WYNN CONSTRUCTION, INC.
OWNER : HARNETT DEVELOPERS LLC
PARCEL : 03-0507- - -0200- -52-
APPL NUMBER: 12-50030062 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 11/06/2012 09:37 AM JBROCK ----
HWY 27 W TO DOC'S RD LEFT ON DOC'S RD
S/D ON RIGHT GO TO BLACK DIAMOND LOT 18

SUBDIV: TROTTERS RIDGE PHASE2A
PHONE : (919) 528-1347
PHONE :

STRUCTURE: 000 000 52.33X66 4BDR MONO W/ GARAGE & PORCH

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00
SEPTIC - EXISTING? : NEW
PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	12/13/12	MR	ADDRESS CONFIRMATION VRU #: 002314797
	12/13/12	CA	
P309 01	12/13/12	MR	R*PLUMB UNDER SLAB VRU #: 002314813
	12/13/12	AP	T/S: 12/13/2012 01:33 PM MREARIC -----
A814 02	12/13/12	TI	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002316461
B114 01	12/14/12	TI	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002316263
	<u>12-14-12</u>	<u>AP-MR</u>	

COMMENTS AND NOTES

DAVID MILLER, PE
6300 Creedmoor Rd, STE 170#363
Raleigh, NC 27612
(919) 422-8932 (Office) ; DAVE@DMA-PA.COM

December 11, 2012

WYNN CONSTRUCTION
2550 CAPITAL DRIVE
SUITE 105
CREEDMOOR, NC 27522
E mailed to: jason@wynnconstruct.com ; keiths@davidsonandjones.com

RE: Engineering – Field Observation
Lot 18 Trotters Ridge Subdivision
Lillington, Harnett County, NC
Job No.: 12DDM-1211A

To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site 12-11-12 to observe and test the in-place fill conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the fill materials (Tan to grey silty sands (Unified Soil Classification System – SM)) were adequately compacted (95% Standard Proctor) and adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

David Miller, PE

DEM/12DDM-1211A

