

ADDRESS : 468 KENTUCKY DERBY LN SUBDIV: TROTTERS RIDGE PHASE2A
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
 OWNER : HARNETT DEVELOPERS LLC #17 PHONE : (919) 603-7965
 PARCEL : 03-0507- - -0200- -51-
 APPL NUMBER: 13-50030340 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 01/02/2013 10:21 AM DJOHNSON --
 TROTTERS RIDGE PHS 2A LOT 17
 27W TO DOCS RD LEFT ON DOCS RD SUBD ON
 RIGHT
 T/S: 01/02/2013 10:30 AM DJOHNSON --

STRUCTURE: 000 000 60X50 5BDR ATT GARAGE COVERED PORCH MONO
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 5.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	8/27/13	TI	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002431484
P309 01	8/27/13	TI	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002431492
B114 01	8/28/13 " "	TI <i>AP-IMP</i>	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002432151

----- COMMENTS AND NOTES -----

*Rec'd Eng
Res-check - No slab ins.*

DAVID MILLER, PE
6300 Creedmoor Rd, STE 170#363
Raleigh, NC 27612
(919) 422-8932 (Office) ; DAVE@DMA-PA.COM

August 26, 2013

WYNN CONSTRUCTION
2550 CAPITAL DRIVE
SUITE 105
CREEDMOOR, NC 27522

E mailed to: jason@wynnconstruct.com ; keiths@davidsonandjones.com

RE: Engineering – Foundation
Lot 17 Trotters Ridge Subdivision
Lillington, Harnett County, NC
Job No.: 13DDM-0826C

To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site 8-26-13 to observe and test the in-place fill conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the fill materials (Tan to grey silty to clayey sands (Unified Soil Classification System – SM/SC)) were adequately compacted (95% Standard Proctor) and adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

David Miller, PE

DEM/13DDM-0826C

