HTE# 13-5-3034)

## Harnett County Department of Public Health 25542

Improvement Permit

A building permit cannot be issued with only an Improvement Permit

PROPERTY LOCATION: Oocs RD
ISSUED TO: WYMN CONSTRUCTION SUBDIVISION TROTERS ROCE LOT # 73
NEW REPAIR Site Improvements required prior to Construction Authorization Issuance:
Type of Structure: SFO (40×58')
Proposed Wastewater System Type: Pume To 25% REDUCTION Projected Daily Flow: 360 GPD
Projected Daily Flow: 360 GPD
Number of bedrooms: 3 Number of Occupants: 6 max
Basement 🗆 Yes 🔀 No
Pump Required: Wes $\square$ No $\square$ May be required based on final location and elevations of facilities
Type of Water Supply:   Community R Public Well Distance from well 100 feet Permit valid for: Five years  Permit conditions:   No expiration
Authorized State Agent:  Date: 1 10 13  SEE ATTACHED SITE SKETCH
The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provision the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.
Construction Authorization
(Required for Building Permit)
The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958. and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accorda with the attached system layout.
ISSUED TO: WYNN CONSTRUCTION PROPERTY LOCATION: DOCS RD
CIRDIVICION DOTTO VIOCE 10T # 72
Facility Type: 5FO (40'×58')  New Expansion Repair
Resement? Ves Mo Resement Fivtures? Ves Mo
Basement? ロ Yes - No Basement Fixtures? ロ Yes 図 No Type of Wastewater System** <u>Pump To 25% REDUCTION System</u> (Initial) Wastewater Flow: <u>360</u> GPI
(See note below, if applicable $\square$ )
Pune To 25% REDUCTION (Repair)
Installation Requirements/Conditions Number of trenches 3
Septic Tank Size 1000 gallons Exact length of each trench 570 feet Trench Spacing: 9 Feet on Center
Pump Tank Size VOOO gallons Trenches shall be installed on contour at a Soil Cover: 6 inches
Maximum Trench Depth of: 18 inches (Maximum soil cover shall not exceed
(Trench bottoms shall be level to +/-1/4" 36" above the trench bottom)
in all directions)
·
Pump Requirements:ft. TDH vs GPM inches below inches above
Conditions:inches above
econditions.
**If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.
Owner/Legal Representative Signature: Date:
This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This
Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit.
Authorized State Agent:  Construction Authorization Expiration Date: 171 K  Construction Authorization Expiration Date: 171 K
Construction Authorization Expiration Date:

HIE# 1 3 3 3 30 3 1 1	HTE#	13-	5-30	341
-----------------------	------	-----	------	-----

Permit # 25542

## Harnett County Department of Public Health Site Sketch

	PROPERTY LOCATON: Pocs RD	
ISSUED TO: WYAN CONSTRUCTION	SUBDIVISION TROTTERS RIOGE	LOT # _73
Authorized State Agent:	GGHS (OLIVER TOLKSDORD) Date: 1 11/13	

