

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Slade Dwayne Register

Address: 7809 NC 42

Holly Springs, NC 27540

Date: 03-26-14

Permit Numbers

Building: 13-50030947

Electrical: 13-50030947


Insulation: 13-50030947

Plumbing: 13-50030947

Mechanical: 13-50030947

MFG Home: //////////

Building Official: BSutton



ADDRESS : 7809 NC 42
CONTRACTOR :
OWNER : REGISTER SLADE DWAYNE
PARCEL : 05-0615- - -0001- -13-
APPL NUMBER: 13-50030947 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 04/01/2013 02:07 PM VBROWN ----
HWY 42W NEAR 7779 HWY 42 HOLLY SPRINGS.
42W TOWARDS CLARKS CORNER RD, PROPERTY
IS BEFORE CLARKS CORNER RD IF YOU GO
PAST CLARKS CORNER RD YOU HAVE GONE TO
FAR. PROPERTY IS ON RIGHT.
T/S: 03/19/2014 12:35 PM DJOHNSON --
PREMISE-NUMBER-IS-94958102

SUBDIV:
PHONE :
PHONE :

*NEW WELLS
APPROVED
3/11/13*

STRUCTURE: 000 000 81X58 4BDR 3BATH SFD W GAR DECK CRAWL

FLOOD ZONE : FLOOD ZONE X

BEDROOMS : 4.00

PROPOSED USE : SFD

SEPTIC - EXISTING? : NEW TANK

WATER SUPPLY : NEW WELL

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	5/28/13 5/29/13	BS DA	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002387367 T/S: May 29, 2013 10:01 AM BSUTTON OK to pour the footings that are here. The plan as drawn will not work. All loads from the second floor and roof must transfer directly through to piers or girders designed to carry the load. Submit a plan that is suitable and DO NOT CHANGE IT. DO NOT INSTALL ANY FOUNDATION WORK UNTIL THIS IS RESOLVED.
B101 02	6/11/13	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002395101
A814 01	6/11/13	AP	
	6/12/13	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002395127
	6/12/13	AP	7809 NC 42 HOLLY SPRINGS 27540 T/S: 06/12/2013 09:03 AM TWARD
B103 01	6/12/13	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002395119
	6/12/13	AP	T/S: June 12, 2013 02:32 PM BSUTTON Foundation is approved.
B105 01	7/29/13	KS	R*OPEN FLOOR VRU #: 002416335
	7/29/13	AP	T/S: 07/29/2013 03:50 PM KSLATTUM
E207 01	8/02/13	BS	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002419372
	8/02/13	AP	T/S: 08/01/2013 09:40 AM VBROWN T/S: August 02, 2013 02:41 PM BSUTTON
R425 01	10/04/13	KS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002449007
	10/04/13	DA	T/S: 10/03/2013 01:43 PM DJOHNSON PLEASE CALL SHANNON AT 919-796-8005 BEFORE GOING OUT. WOULD LIKE TO MEET YOU THERE. T/S: 10/04/2013 11:28 AM KSLATTUM 1. Nuts and washers missing on some garage bolts. 2. missing air barriers beneath stairs. 3. Receptacle not accessible under stairs. 4. structural wall overbored beneath panels. 5. Need air barrier behind master tub. 6. Need 2 inches of clearance from framing and chimney. 7. No fire brick nor damper in chimney. 8. Need front and side doors installed. 9. Need insulation baffles installed.

ADDRESS : 7809 NC 42
 CONTRACTOR :
 OWNER : REGISTER SLADE DWAYNE
 PARCEL : 05-0615- - -0001- -13-
 APPL NUMBER: 13-50030947 CP NEW RESIDENTIAL (SFD)

SUBDIV:
 PHONE :
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R425 02	10/11/13 10/11/13	BS DA	10. Need to block top and bottom of knee walls.11.No air barriers behind upstairs knee walls. 12. Trusses no fired down for insulation. 13 Need fall protection devices for windows. Do not side nor insulation 14/ Dryer vent not fire caulked FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002451813 T/S: October 11, 2013 12:05 PM BSUTTON All four ply trusses must be bolted top and bottom chord per truss documents 1/2 " @ 4' OC. Install flue liner. Ok to side. DO NOT INSULATE
I129 01	10/21/13 10/21/13	BS AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002454841 i talked with brad, after seeing the note of do not insu at rough in inspection - pre brad it is ok do do this as long as he can see what needs to be checked from the rough in T/S: October 21, 2013 01:41 PM BSUTTON
R425 03	10/21/13 10/21/13	BS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002454858 T/S: October 21, 2013 01:41 PM BSUTTON
H824 01	1/28/14 1/28/14	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002489730 T/S: 01/31/2014 11:30 AM SSTEWARD T/S: 01/31/2014 11:30 AM SSTEWARD
R125 01	2/12/14 2/14/14	BS AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002493062 T/S: 02/11/2014 11:55 AM VBROWN tivax boarding, fire calking on bonus room per brad. T/S: February 14, 2014 01:23 PM BSUTTON Tape joints in Tply that are not overlapped. Move light down in storage area. OK TO INSULATE
I129 02	2/25/14 2/25/14	MR AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002496024 T/S: 02/24/2014 11:10 AM DJOHNSON CUSTOMER REQUESTED INSULATION INSPECTION UNDER HOME AND IN UPSTAIRS BONUS ROOM. T/S: 02/25/2014 02:28 PM MREARIC
E209 01	3/13/14 3/13/14	BS AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002502342 T/S: 03/12/2014 09:54 AM DJOHNSON T/S: March 13, 2014 10:09 AM BSUTTON
R429 01	3/25/14 3/25/14	BS DA	FOUR TRADE FINAL VRU #: 002505196 T/S: March 25, 2014 10:31 AM BSUTTON 1. Drain for upstairs HVAC needs to be supported so it is not sagging. 2. Access for whirlpool in garage must be 3/4 inch wood, or 1/2 inch sheetrock. It does not have to be an operable door, it can be an access panel. 3. INSULATION missing over access doors in rec room. 4. Foam seal around all doors leading into unheated attic space. 5. All windows within 24 inches of the floor must have safety locks. 6. T&P valve drains on water heaters must have an indirect drain to the exterior.
R429 02	3/26/14	TI	FOUR TRADE FINAL VRU #: 002507416

Sharon Powell

